ਉਪ ਮੰਡਲ ਇੰਜੀਨੀਅਰ, ਉਸਾਰੀ ਉਪ ਮੰਡਲ ਨੰ: 2,
ਲੋ.ਨਿ.ਵਿ. ਭ ਤੇ ਮ ਸ਼ਾਖਾ ਲੁਧਿਆਣਾ

ਸੇਵਾ ਵਿਖੇ,

Principal,
Bhartiya Vidya Mandir Sen. Sec. School,
Sec-39, Chandigarh Road, Ludhiana

ਨੰਬਰ 72 ਮਿਤੀ 25/05/26

ਵਿਸ਼ਾ:- ਸਕੂਲ ਦੀ ਇਮਾਰਤ ਸੁਰਖਿਅਤ ਹੋਣ ਸਬੰਧੀ ਸਰਟੀਫਿਕੇਟ ਬਾਬਤ ਸਾਲ 2026-27

ਹਵਾਲਾ:- ਆਪ ਦਾ ਨੰਬਰ **2644** ਪੱਤਰ ਮਿਤੀ 20.04.2026

ਉਪਰੋਕਤ ਬਿਲਡਿੰਗ ਦਾ ਨਿਰੀਖਣ ਸਬੰਧਤ ਜੂਨੀਅਰ ਇੰਜੀਨੀਅਰ ਵੱਲੋਂ ਕੀਤਾ ਗਿਆ ਅਤੇ ਇਹ ਬਿਲਡਿੰਗ ਸਾਲ 2026-27 ਲਈ ਨਾਲ ਨੱਥੀ ਡਰਾਇੰਗ ਅਨੁਸਾਰ ਸੁਰੱਖਿਅਤ ਪਾਈ ਗਈ ਹੈ। ਸਕੂਲ ਦੀ ਬਿਲਡਿੰਗ ਦਾ ਸੁਰਖਿਅਤ ਹੋਣ ਸਬੰਧੀ ਸਰਟੀਫਿਕੇਟ ਸਮੇਤ ਡਰਾਇੰਗ ਆਪ ਨੂੰ ਮਿਤੀ 31.03.2027 ਤੱਕ ਦਾ ਜਾਰੀ ਕੀਤਾ ਗਿਆ ਹੈ। ਅੱਗੇ ਤੋਂ ਹੇਠ ਲਿਖੀਆਂ ਹਦਾਇਤਾਂ ਵੱਲ ਵਿਸ਼ੇਸ ਧਿਆਨ ਦਿੱਤਾ ਜਾਵੇ :-

1) ਜੇਕਰ ਇਮਾਰਤ ਵਿਚ ਕੋਈ ਤਬਦੀਲੀ/ਵਧਾਇਆ ਜਾਂ ਘਟਾਇਆ ਜਾਂਦਾ ਹੈ ਤਾਂ ਕੰਮ ਕਿਸੇ ਤਕਨੀਕੀ ਇੰਜੀਨੀਅਰ ਦੀ ਦੇਖ ਰੇਖ ਵਿਚ ਹੀ ਕਰਵਾਇਆ ਜਾਵੇ, ਅਤੇ ਉਸ ਹਿੱਸੇ ਨੂੰ ਮੁਕੰਮਲ ਕਰਕੇ ਉਸ ਦਾ ਸੇਫਟੀ ਸਰਟੀਫਿਕੇਟ ਨਿਮਨ ਹਸਤਾਖਰ ਪਾਸੋਂ ਫਿਰ ਤੋਂ ਲਿਆ ਜਾਵੇ।

2) ਜੇਕਰ ਬਿਲਡਿੰਗ ਦੀਆਂ ਕੰਧਾਂ, ਨੀਹਾਂ ਅਤੇ ਛੱਤਾਂ ਕੁਦਰਤੀ ਆਫਤ ਕਰਕੇ ਬੈਠ ਜਾਣ ਅਤੇ ਇਸ ਸੂਰਤ ਵਿਚ ਨਿਮਨ ਹਸਤਾਖਰ ਨੂੰ ਫੌਰੀ ਤੌਰ ਤੇ ਬਿਲਡਿੰਗ ਦੀ ਹਾਲਤ ਬਾਰੇ ਸੂਚਿਤ ਕੀਤਾ ਜਾਵੇ ਅਤੇ ਨਿਰੀਖਣ ਕਰਵਾਉਣ ਉਪਰੰਤ ਹੀ ਬਿਲਡਿੰਗ ਨੂੰ ਵਰਤੋਂ ਵਿਚ ਲਿਆ ਜਾਵੇ ਜੀ।

3) ਸਕੂਲ ਦੀ ਬਿਲਡਿੰਗ ਦੀ ਰਿਪੇਅਰ ਹਰ ਸਾਲ ਕਰਵਾਈ ਜਾਵੇ। ਬਿਲਡਿੰਗ ਦੀ ਹਰ ਪੱਖੋਂ ਸੇਫਟੀ ਦੀ ਸਾਰੀ ਜਿੰਮੇਵਾਰੀ ਆਪ ਦੀ ਸੰਸਥਾ/ਸਕੂਲ ਦੀ ਹੋਵੇਗੀ।

4) ਉਕਤ ਸਕੂਲ ਵਿਚ ਲੱਗੇ ਅੱਗ ਬੁਝਾਊ ਯੰਤਰ ਸਬੰਧੀ ਫਾਇਰ ਸੇਫਟੀ ਸਰਟੀਫਿਕੇਟ ਹਰ ਸਾਲ ਸਬੰਧਤ ਦਫਤਰ ਤੋਂ ਲੈਣ ਦੀ ਜਿਮੇਵਾਰੀ ਆਪ ਦੇ ਸਕੂਲ/ਸੰਸਥਾ ਦੀ ਹੋਵੇਗੀ।

5) ਇਹ ਸਰਟੀਫਿਕੇਟ ਕਿਸੇ ਵੀ ਲੀਗਲ ਕੇਸਾਂ ਲਈ ਪ੍ਰਮਾਣਿਤ ਨਹੀਂ ਹੋਵੇਗਾ।

6) ਨਿਮਨ-ਹਸਤਾਖਰ ਉਕਤ ਸਕੂਲ ਦੀ ਬਿਲਡਿੰਗ ਦਾ ਸਾਲ 2026-27 ਦੋਰਾਨ ਕਦੇ ਵੀ ਨਿਰੀਖਣ ਕਰ ਸਕਦੇ ਹਨ। ਨਿਰੀਖਣ ਦੌਰਾਨ ਕਿਸੇ ਕਿਸਮ ਦੀ ਕੋਈ ਅਣਗਹਿਲੀ ਪਾਈ ਗਈ ਤਾਂ ਬਿਨ੍ਹਾ ਕੋਈ ਨੋਟਿਸ ਦਿੱਤੇ ਜਾਰੀ ਬਿਲਡਿੰਗ ਸੇਫਟੀ ਸਰਟੀਫਿਕੇਟ ਰੱਦ ਕੀਤਾ ਜਾ ਸਕਦਾ ਹੈ।

7) ਡਾਇਰੈਕਟਰ ਜਰਨਲ ਸਕੂਲ ਸਿੱਖਿਆ ਵਿਭਾਗ ਪੰਜਾਬ ਸਟੇਟ ਪ੍ਰੋਜੈਕਟ ਸਰਵ ਸਿੱਖਿਆ ਅਭਿਆਨ ਦੇ ਪੱਤਰ ਨੰ: 75444 ਮਿਤੀ 06-11-2009 ਮੁਤਾਬਿਕ ਸਕੂਲ ਵਿਚ ਅੱਗ ਬੁਝਾਉਣ ਵਾਲੇ ਯੰਤਰ ਚਾਲੂ ਹਾਲਤ ਵਿਚ ਰੱਖੇ ਜਾਣ ਕਿਸੇ ਵੀ ਅਣਸੁਖਾਂਵੀ ਦੁਰਘਟਨਾ ਦੀ ਸਾਰੀ ਜਿੰਮੇਵਾਰੀ ਸਬੰਧਤ ਸਕੂਲ ਦੀ ਹੋਵੇਗੀ

8) ਅਗਲੇ ਸਾਲ 2027-28 ਦੀ ਇੰਸਪੈਕਸ਼ਨ ਕਰਾਉਣੀ ਯਕੀਨੀ ਬਣਾਈ ਜਾਵੇ।

ਨੱਥੀ/ ਸਰਟੀਫਿਕੇਟ

ਉਪ ਮੰਡਲ ਇੰਜੀਨੀਅਰ,
ਉਸਾਰੀ ਉਪ ਮੰਡਲ ਨੰ: 2 ਲੋ.ਨਿ.ਵਿ.
ਭ ਤੇ ਮ ਸ਼ਾਖਾ ਲੁਧਿਆਣਾ।

ਪਿੱਠ ਅੰਕਣ ਨੰਬਰ ਮਿਤੀ

ਉਪਰੋਕਤ ਦਾ ਉਤਾਰਾ ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਉਸਾਰੀ ਮੰਡਲ ਨੰ: 1, ਲੋ.ਨਿ.ਵਿ. ਭ ਤੇ ਮ ਸ਼ਾਖਾ ਲੁਧਿਆਣਾ ਨੂੰ ਭੇਜ ਕੇ ਲਿਖਿਆ ਜਾਦਾ ਹੈ ਕਿ ਇਸਪੈਕਸ਼ਨ ਫੀਸ ਆਨ-ਲਾਈਨ ਰਸੀਟ ਨੰ: **CPAGSCJPQ4** ਮਿਤੀ 13.05.2026 ਰਾਹੀਂ ਰਕਮ 15,000/- ਰੁਪਏ ਜਮ੍ਹਾਂ ਕਰਵਾ ਕੇ ਆਪ ਨੂੰ ਰਸੀਦ ਦੀ ਕਾਪੀ ਸਮੇਤ ਰੋਡ ਅਸੈਸ ਦਾ ਸਰਟੀਫਿਕੇਟ / ਹਲਫੀਆ ਬਿਆਨ ਨਾਲ ਨੱਥੀ ਕਰਕੇ ਸੂਚਨਾਂ ਹਿੱਤ ਭੇਜੀ ਜਾਂਦੀ ਹੈ।

ਉਪ ਮੰਡਲ ਇੰਜੀਨੀਅਰ,
ਉਸਾਰੀ ਉਪ ਮੰਡਲ ਨੰ: 2 ਲੋ.ਨਿ.ਵਿ.
ਭ ਤੇ ਮ ਸ਼ਾਖਾ ਲੁਧਿਆਣਾ।

PROFORMA FOR SAFETY OF SCHOOL BUILDING

PART-I

(To be filled by the Head of School / Institute)

1) **Name of the School** : BHARTIYA VIDYA MANDIR SCHOOL
2) **Location** : Sec 39, CHD Road, Ldh.
3) **Plot Area** : 1.24 Acres
4) **Total Covered Area** : 64960 Sq ft.
5) **Number of Storey's** : 3 (Basement, Gro Floor & I st Floor.
6) **Year of construction of Building** : 2001-2002
7) **If the building has been constructed under the Supervision of the qualified Engineer, the following details may be given** : MS Harish Seggar & Asso.
   a) Name of the Engineer with Qualification. : Bindra Bazar Road, Civil Lines Ldh.
   b) Address of Engineer. :
   c) Set of structural drawing used in the construction, if Available. :
   d) Name & address of Architect with qualification: : MS Harish Seggar & Asso.
8) **Whether the building has been constructed for the Purpose**
   a) School : ~~Yes~~ / No
   (b) Residential purpose and converted for use as a school : Yes / ~~No~~
9) **Material used for Roof.**
   a) R.C.C slab/ R.B.C Slabs : ~~Yes~~ / No
   b) R.S. Joist & Battens. : ~~Yes~~ / No
   c) Wooden Joist & Batton's : Yes / No
10) **Material used for walls.**
   a) Mud Mortar. : Yes / ~~No~~
   b) Cement Mortar. : ~~Yes~~ / No
   c) Lime Mortar. : Yes / ~~No~~
11) **Flooring**
   a) Conglomerate : Yes / ~~No~~
   b) Terrazzo. : Yes / ~~No~~
   C) Brick Paving : ~~Yes~~ / No
12) **A detailed drawing indicating dimension of Room Along with size and location of doors and windows (attached).**
13) **For Fire Safety.**
   a) Weather the width of the staircase is 1.5 Mtr. : ~~Yes~~ / No
   b) Weather portable fire exiting. : ~~Yes~~ / No
   C) Weather School building is free from inflammable & toxic material : ~~Yes~~ / No
   d) Weather Cooking of food is done at a safe place : ~~Yes~~ / No
   e) Weather any thatch of combustible material has been Used : Yes / No

Principal
Bhartiya Vidya Mandir Sen. Sec. School
Sec-39, Chandigarh Road, Ludhiana.
Affiliated to CBSE (1631295)

14) Requirement for fire Protection Arrangements under NBC

Part -IV

(For Building height Less than 15metre)

a)	Weather house Real provided.	:	Yes / No
b)	Weather down corner provided.	:	Yes / No
c)	Weather automatic sprinkler provided	:	Yes / No
d)	Weather underground static water storage tank of Capacity 50,000Ltr. (It converted are excess 1600sqm)	:	Yes / No
e)	Weather over head tank of capacity 10,000 Ltr. Exists. (in case of house real) 20,000 Ltr.	:	Yes / No
f)	Weather one electric and one diesel pump of 3 kg/ cum Pressure of capacity 1620 LPM.One electric pump of Capacity 180LPM exist near underground static tank.	:	Yes / No
g)	Weather a pump 3 Kg/cum preasur & 450/500 LPM LPM3 Exist near over head tank.	:	Yes / No

Principal
Bhartiya Vidya Mandir Co-Ed School
Sec-39, Chandigarh Road, Ludhiana.
Affiliated to CBSE (1631295)

School stamp

PART -II

(To be filled by the S.D.E for PWD (B&eR) Department)

a) I have visited the above-mentioned school on date 19/05/26 and have visually inspected it from all angles of safety and found it fit for normal use as school building.

b) In case any addition / alteration or expansion and modifications to this building is to be carried out, the same be carried out under the supervision of a qualified Engineer and this certificate may be re-obtained after the completion from the undersigned

c) In case the building is affected by flood, or if there is settlement of walls/ foundation and sagging of roofs etc., immediate inspection of the undersigned be arranged to check the stability and safety of the building.

d) This building can be safely occupied for normal use upto (indicate upto which it can be used) 31-03-2027

Sub Divisional Engineer
Constn. Sub Division No.2,
P.W.D. B & R Br., Ludhiana.